# MADISON KIPP PUBLIC MEETING

OCTOBER 15, 2011

# Meeting Objectives

- 1. Present the Draft Scope of Work
- 2. Solicit Public Comments and Concerns
- 3. Chart Future Course


# Draft Scope of Work Work Elements

- 1. Soil Investigation and Remedial Measures
- 2. Soil Vapor Investigation and Remedial Measures
- 3. Groundwater Investigation and Remedial Measures

**Remedial goal** is to eliminate the soil contamination direct contact exposure pathway to adjacent residents by removing any soils with contamination levels in excess of remedial action levels in the top one foot of soil.

#### Tasks:

- 1. Implement the chosen remedial action at 146, 150, 154, 162 and 166 S. Marquette Street.
  - A. Remedial action: excavate all readily accessible contaminated soil to a depth of one foot from the areas designated in Figure 1. Excavated areas will be backfilled and reseeded.



#### MADISON KIPP TETRACHLOROETHENE SOIL SAMPLING RESULTS, MAY 2011

(all readings in ppm)

Sample Location	<b>Concentration</b>	
150 S. Marquette		
HA106	.092 J	
HA107	.110 J	
154 S. Marquette		
HA103	.180	"J" indicates estimated value,
HA104	.610	the analyte detected at a level less
162 S. Marquette		than the reporting level and
HA101	ND	greater than or equal to the method
HA102	.033 J	detection level.

- 2. Collect soils samples from the western portion of parcels 114, 118, 126, 130, 134, 138, 142, and 202 S. Marquette Street as shown on Figure 2
- 3. Based on soil analytical results determine which parcels have soil contamination levels exceeding the "Remedial Action Level" (RAL)
- 4. For the purposes of this scope of work the Remedial Action Levels are:

• 1,2 DCE 15.6 ppm


• PCE .123 ppm

• TCE 1.43 ppm

• VC .382 ppm

# SOIL ANALYSES MADISON-KIPP CORPORATION Samples collected September 2011 All results in mg/kg (parts per million)

	sec-Butyl-	p-Isopropyl-	Tetrachloro-
SAMPLE	-		
	benzene	toluene	ethene
114-1	ND	ND	0.039
114-2	ND	ND	ND
118-1	ND	ND	0.039
118-2	ND	ND	0.061
126-1	ND	ND	ND
126-2	ND	0.310	0.045
128-1	ND	ND	0.360
128-2	ND	ND	0.310
130-1	ND	ND	0.033
130-2	ND	ND	ND
134-1	ND	ND	0.110
134-2	ND	ND	0.032
138-1	ND	ND	0.039
138-2	ND	ND	0.200
142-1	ND	0.730	0.037
142-2	ND	0.370	ND
142-3	0.034	0.890	0.053
142-4	ND	0.200	0.042



- 5. For parcels with soil contamination exceeding the RAL, define the extent of soils exceeding the RAL and excavate those soils to a depth of one foot.
- 6. Collect post excavation sidewall samples, as required, to document that RALs have been met.
- 7. For parcels with contamination less than the RAL, no further action will be required

# Soil Vapor Work Element


**Remedial Goals**: 1) Complete installation of the five in home mitigation systems and 2) eliminate or intercept exposure to on and off site migration of soil vapors.

#### Tasks:

- 1. Complete installation and testing of the existing five in home vapor mitigation systems.
- 2. Conduct offsite soil vapor sampling to determine extent of soil vapor concerns. Single vapor samples to be collected on or adjacent to the following properties.

## Offsite Soil Vapor Sampling Locations:

- 237 Waubesa St
- 249 Waubesa St
- 261 Waubesa St
- 106 S. Marquette St
- 110 S. Marquette St
- 128 S. Marquette St
- 202 S. Marquette St
- 210 S. Marquette St
- 222 S. Marquette St




# Soil Vapor Work Element

#### Tasks (cont.):

- 3. If there is a detectable vapor concentration for compounds of concern, then that parcel will need to be addressed either through remediation or mitigation
- 4. If no detectable concentrations are found the parcel will not be considered for further investigation, remediation or mitigation

# **SVE System**

- 1. Conduct SVE pilot test as required in the area shown on Figure 3.
- 2. If shown feasible, design, install and operate a SVE system to remediate residual shallow soil contamination and eliminate off site migration of contaminant soil vapors.
- 3. Conduct soil vapor and vacuum pressure testing as required in approved performance monitoring plan




## Vapor Mitigation

If an SVE system proves not feasible, vapor mitigation systems will be installed at those locations deemed necessary by the Department based on existing data.

## Groundwater Work Element

Remedial Goals: Achieve compliance to the extent feasible with enforcement standards at points of standards application for compounds of concern or show that natural attenuation will achieve compliance with standards for compounds of concern within a reasonable period of time.

- 1. Design, install and operate a Department approved expansion to the current ozone injection system to address shallow and deep groundwater contamination in the area of well MW2D and well nest 3.
- 2. Implement an approved groundwater monitoring plan to track progress toward compliance with state groundwater standards and changes in groundwater quality on and off site.



## **Groundwater Work Element**

#### MADISON KIPP OFFSITE GROUNDWATER RESULTS, August/September 2011

(All readings in ppb)

Sample Location	<b>Concentration</b>	Wisconsin Groundwater Standard
MW 7	ND	
MW8	ND	
MW 9D	ND	
MW 9D2		
Cis 1,2 Dichloroethe	ene 12	70
trichloroethene	5	5
tetrachloroethene	29	5